

DETAILS OF CONTRACTORS CONCLUDED DURING THE MONTH -AUGUST 2016																					
STAGE - I : NOTICE INVITING TENDER													STAGE II: FINALISATION OF TENDER AND AWARD OF CONTRACT/ WORK/ SUPPLIES								
Sl. No.	Date of publication of tender enquiry/ NIT	Tender No.	Tender Date	Nature of work/ Particular of item/ contract	Mode of tender enquiry/ NIT (Open/ Limited)	Type of bidding (Single/ Two bid)	Estimated value of tender (Rs.)	Last date of submission of tender	Date of publication of finalised tender result in Company's website	No. of tender received	No. and name of parties qualified after technical evaluation	No. and name of parties not qualified after technical evaluation	Whether contract awarded to the lowest tenderer/ evaluated L1	PO/ WO No.	PO/ WO date	Contract/ Supplies awarded to (Name & Address)	Total value of the contract/ supplies (Rs.)	WO/ PO valid upto (Schedule date of completion of contract/ supplies)	Actual date of start of work/ supply	Actual date of completion of work/ supply	Reason of delay, if any
1		PROPRIETARY ITEM		Supply of ABB 900 KW motor		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/143/2016-17	01.08.2016	M/S ABB India Limited ABB House, Ballard Estate, Old Goa Street, Mumbai-400001	₹ 40,16,250.00	20 weeks			UNDER PROGRESS
2	07.04.2016	BNPM/CO/PIGMENT DYES/01/2016-17	07.04.2016	Supply of pigment Dyes	Limited	Two	Rs. 24 lakhs	06.05.2016	21.09.2016	1(one)	M/S.Triveni Dye Chem,Chennai	Nil	yes	PO: BNPM/CO/PO/144/2016-17	01.08.2016	M/s Triveni Chem Trade 51/26,5th Street Padmanabha Nagar, Adya, Chennai-600020	₹ 24,24,147.00	1 year			UNDER PROGRESS
3		PROPRIETARY ITEM		Supply of ISRA Ink		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/147/2016-17	02.08.2016	M/S Shree pal Trade 29/320m Shanthi commercial Sec.#1, Parsik Janata Bank Ltd, Airoli-West-New Mumbai 400708	₹ 4,01,895	9 litres-10 days 41 litres-45 days			COMPLETED
4	27.04.2016	BNPM/CO/Pshoes/05/2016-17	27.04.2016	Supply of safety shoes	Limited	Two	2.25Lakhs	23.05.2016	21.09.2016	3 (Three)	M/sEngineering Tools & Equipment m/sBuslink Associates m/s shoe palace	Nil	yes	PO:BNPM/CO/PO/150/2016-17	08.08.2016	M/s Engineering tools & Equipment 123/E,Devaraj Urs Road, mysore 570001	₹ 1,94,760	1 month			COMPLETED
5	27.08.2016	BNPM/CO CPB/32/2016-17	27.08.2016	Supply of collapsible plywood packing boxes	Limited	two	Rs. 12lakhs	05.08.2016	21.09.2016	4(four)	M/s Indecor, mysore innovative Designs, bangalore M/s bhagwan packaging, Hyderabad M/S.wood bond ply products, mysore	Nil	yes	PO: BNPM/CO/PO/152/2016-17	08.08.2016	M/S Innovative Designs #19-20 Andrahalli Main Rd Kalika Nagar, Vishwanedam, Bangalore-560091	₹ 10,41,815	3 weeks			COMPLETED
6									21.09.2016				L3 bidder order is placed for vendor development	PO: BNPM/CO/PO/184/2016-17	29.08.2016	M/s Bhagwan pactec plot No.48, phase 1,IDA, Pashamylaram, Medak Dist, Telangana	₹ 2,08,363	3 weeks			UNDER PROGRESS
7		Quotation received through email		Supply of pipes & fingers	Limited	single			21.09.2016	3 (three)	1) Bombay hardware 2)steel Traders 3)karnatak pipe center	Nil	yes	PO:BNPM/CO/PO/153/2016-17	09.08.2016	M/s karnataka pipe centre #635, Ashoka Road, Mysore 502307	₹ 1,04,431.00	2 days			COMPLETED
8		Existing supplier of circular rings for mould cover		circular rings for mould cover		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO:BNPM/CO/PO/160/2016-17	12.08.2016	M/s Voith paper GmbH & Co. KG. St. poltten. Str. 43, 89522 Heidenheim, Germany.	Eur 249,000	23 weeks			UNDER PROCESS
9		PROPRIETARY ITEM		Supply of pump (Mather & Platt Marke)		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/165/2016-17	17.08.2016	VP Engineering and services, No.14, 1st Floor, Srinivasapuram, Behind ...	₹ 1,35,040	8-12 weeks			UNDER PROCESS
10		PROPRIETARY ITEM		Supply of YASKAWA Frequency drive		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/173/2016-17	24.08.2016	M/S Radiant systems #147, 7th main, 36th A Cross, Jayanagar, 5th Block, Bangalore 560041	₹ 3,97,910	2 weeks			COMPLETED
11		PROPRIETARY ITEM		Supply of spares for 1000mm *1000mm size filter press machine.		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/174/2016-17	24.08.2016	NSP Filters, Near Railway crossing Chimodia Naka, Via Bilmora Dist, navsari Gujarat 396321	₹ 6,32,994	4-6 weeks			UNDER PROGRESS
12		PROPRIETARY ITEM		supply of safety valves		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/176/2016-17	25.08.2016	Fainger Leser valves (p) Ltd D-3, M.I.D.C, Paithan, Dist, Aurangabad, Maharashtra-431148, India	₹ 1,01,943	8 weeks			UNDER PROGRESS
13		PROPRIETARY ITEM		Supply of LENZ MOTORS		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO: BNPM/CO/PO/177/2016-17	25.08.2016	M/s Lenze Mechatronics Pvt. Ltd. plot NO.1898, Khed City, Kanharsar Khed Taluk, Pune dist. 410505	₹ 5,80,735	7 weeks			UNDER PROGRESS
14		PROPRIETARY ITEM		Supply of side channel pumps		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO:BNPM/CO/PO/180/2016-17	26.08.2016	FLOWTECH ENGINEERS NO.19, Block 1, Sidco Electronics Complex, Guindy, Chennai-600032	₹ 4,99,999.00	14 weeks			UNDER PROCESS
15		PROPRIETARY ITEM		Supply of polymer and coagulant		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO:BNPM/CO/PO/181/2016-17	29.08.2016	M/s IVAX Paper chemicals Limited, IVAX House, Banjara Hills Hyderabad-500054	₹ 2,49,796.00	1 day			COMPLETED
16		PROPRIETARY ITEM		Supply of LENZ MOTORS and frequency drives		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO:BNPM/CO/PO/185/2016-17	26.08.2016	M/s Lenze Mechatronics Pvt.Ltd. plot No.1898, khed city, kanharsar khed Taluk, pune dist.410505	₹ 13,10,654.00	7-8 weeks			UNDER PROCESS
17	23.07.2016	BNPM/CO/EQMS/13/12016-17	23.07.2016	Supply & Installation Commissioning of online effluent Quality monitoring system	Limited	two	Rs.18 lakhs	12.07.2016	21.09.2016	3(three)	M/S Axis Nano Technologies Pvt. Ltd., Mohali Fluid controls, Bangalore, M/S	nil	yes	PO: BNPM/CO/WO/43/2016-17	04.08.2016	m/s Nevco Engineers Pvt Ltd, 90A-2nd Floor, Opp, Iskon Temple, Amritpur, B main Road, Delhi-110065	11,22,000.00	24 months			Delivery period has been extended.
18		Existing contractor of BRBMNPL to providing logistic support		providing logistic services		NOT APPLICABLE			21.09.2016		NOT APPLICABLE			PO:BNPM/CO/WO/47/2016-17	20.08.2016	M/s Prakash Parcel Services Ltd, #2 Rajarajeswari Rice Mill Compound, Bamboo Bazar, New Santhpet, Mysore-570021	1,50,000 11.75/- PER Km.+taxes and driver bhata				UNDER PROGRESS
19											1)Raksha's enterprises 2)P.D.Sekhsaria trading 3)General Hardwaste.Co 4)Maa Yarnand Fibres 5)siddharth.		*L.2 bidder order is placed as per parallel contract provision of tender.	LOI:BNPM/CO/LOI/10/2016-17	25.08.2016	M/S General Hard Waste Co, 4, Hazarimal Shah Road, Raikia, Howrah-711106	92427090.00	4 month			UNDER PROCESS
20	27.07.2016	BNPM/CO/cotton comber/23/2016-17	27.07.2016	Supply of cotton comber for use in Bank Note Paper	Limited	Two	Rs.34.9 crore	10.08.2016	21.09.2016	5(five)		nil	*L.3 bidder order is placed as per parallel contract provision of tender.	LOI:BNPM/CO/LOI/11/2016-17	31.08.2016	M/s siddharth, 90.B, kasturba Nagar, Bhopal 462 023	92427090.00	4 Month			UNDER PROCESS
21													*L.4 bidder order is placed as per parallel contract provision of tender.	LOI:BNPM/CO/LOI/12/2016-17	31.08.2016	M/S P.D Sekhsaria Trading 904, Tulsiani Chambers Nariman point Mumbai 400021	92427090.00	4 Month			UNDER PROCESS